

Dickenson County Public Schools

New Elementary School

Progress Report
April 2023



SKANSKA

Construction

Main Building

- Punch list walk this week.
- Elevator inspection this week.
- Health Dept. pre-inspection completed.
- Miscellaneous electrical work continues/nearing completion.
- Low voltage continues/nearing completion.
- Landscaping continues.
- Parking lot paving will be completed this week.
- Rear entrance concrete island to be placed within the next couple weeks.



Construction

Classroom Wing & Multi-Purpose Room Addition

- Drywall installation is complete.
- Painting to start this week.
- Ceiling grid to start next week.



Budget & Procurement

Main Building

- Project remains within the overall budget of \$24,561,867.
- Furniture installation is nearly complete.

Classroom Wing & Multi-Purpose Room Addition

- Project remains on schedule and within budget.
- Some furniture has been delivered and stored until the building is ready for install.













SKANSKA



SKANSKA



EXIT















SKANSKA



