

Dickenson County Public Schools

New Elementary School

Progress Report
August 2022



SKANSKA

Construction

Main Building

- Power connected to rooftop units and started up.
- Finished conduit in hallway bump-outs for charging stations; continued conduit install above ceilings and low-voltage cabling.
- Ceiling grid installation continues.
- Sheetrock installed in art room; bump-outs completed in first floor hallway.
- Installing water closets and other fixtures in restrooms.
- Continued laying tile in gang restrooms.
- Finishing duct installation in art room and cafeteria.
- Curtain wall installation has progressed well and continues.
- Preparing for installation of exterior panels.



Construction

Classroom Wing & Multi-Purpose Room Addition

- Poured ICF walls to full height on Area B addition.
- Slab poured for Area B addition.
- Began setting steel and joists on Area A classroom addition.
- Masons installed CMU walls for Area A addition.
- Roughed-in electrical in CMU walls in Area A addition.



Budget & Procurement

Main Building

- Project remains within the overall budget of \$24,561,867.
- Some furniture has been delivered and is being stored until building is ready for install.
- Interactive boards, computers and other technology items have been ordered. Some items have been delivered.
- Scoreboards have been delivered and installed in the gym.

Classroom Wing & Multi-Purpose Room Addition

- Project remains on schedule and within budget.





Progress Photos

SKANSKA







SKANSKA





















