

Dickenson County Public Schools

New Elementary School

Progress Report
December 2022



SKANSKA

Construction

Main Building

- Metal panel siding is nearing completion.
- Trees planted in retention pond.
- Playground is complete except for fencing.
- Canopy and walkway are complete.
- Curtain wall nearing completion.
- Exterior doors installed.
- Casework install ongoing.
- Gym is complete including floor and bleachers.
- Connections being made to kitchen equipment.
- Misc. drywall work continues.
- Misc. painting in corridors and exposed ceilings continues.
- Installing ceiling grid.
- Installing lights, receptacles & switches.



Construction

Classroom Wing & Multi-Purpose Room Addition

- In-wall rough in continues.
- Roof curbs have been set.
- Roofing to start in the next couple weeks.



Budget & Procurement

Main Building

- Project remains within the overall budget of \$24,561,867.
- Furniture continues to be delivered and stored until the building is ready for installation.

Classroom Wing & Multi-Purpose Room Addition

- Project remains on schedule and within budget.
- Some furniture has been delivered and stored until the building is ready for install.





Progress Photos

SKANSKA







CAUTION

SKANSKA



SKANSKA





SKANSKA



SKANSKA



