

# Dickenson County Public Schools

## New Elementary School

Progress Report  
May 2023



SKANSKA

# Construction

## Main Building

- Received Certificate of Substantial Completion.
- Punch list items ongoing.
- Testing & Balancing of HVAC systems.
- Fire alarm testing.
- Finishing programming for access control system.
- Landscaping nearly complete.
- New monument sign is being constructed.
- Final cleaning to be complete prior to ribbon cutting.





# Construction

## Classroom Wing & Multi-Purpose Room Addition

- Ceiling grid installation in progress.
- Painting continues.
- Flooring installation to start soon.



# Budget & Procurement

## Main Building

- Project remains within the overall budget of \$24,561,867.
- Furniture installation is complete.

## Classroom Wing & Multi-Purpose Room Addition

- Project remains on schedule and within budget.
- Some furniture has been delivered and stored until the building is ready for install.























































SKANSKA





SKANSKA









SKANSKA





SKANSKA