

Dickenson County Public Schools

New Elementary School

Progress Report
October 2022



SKANSKA

Construction

Main Building

- Installing ceramic tile and metal panels on the exterior of the building.
- Installing playground equipment.
- Finishing drywall in hallways and bulkheads.
- Installing ceiling grid throughout.
- Installing window sills.
- Painting door frames and blue strip in gym.
- Continuing casework installation in classrooms.
- Installing classroom sinks.
- Pulling wire, installing lights and installing receptacles.
- Pulling data/communication cabling.



Construction

Classroom Wing & Multi-Purpose Room Addition

- Began metal stud framing in both areas.
- Continued laying brick for Area AA.
- Set joists for Area AA roof.
- Installed roof drains.
- Electrical rough-in continues in both areas.



Budget & Procurement

Main Building

- Project remains within the overall budget of \$24,561,867.
- Furniture continues to be delivered and stored until the building is ready for installation.

Classroom Wing & Multi-Purpose Room Addition

- Project remains on schedule and within budget.
- Some furniture has been delivered and stored until the building is ready for install.





Progress Photos

SKANSKA



SKANSKA





SKANSKA





Genie GS-1932

VISITOR

BOSS

BONUS

E-DRIVE

Genie G

FAN COIL

SKANSKA













SKANSKA

KOBALT™