

Dickenson County Public Schools

RVES New Classroom Addition



Progress Report
November 2023

SKANSKA

New Ridgeview Elementary School

- 62,000 SF
- 500 students
- PK-5th Grade
- Funded through USACE grant
- After start of construction, added two classrooms to expand to 550 students through project savings
- Included enlargement of kitchen and cafeteria, purchase of larger combi oven to accommodate growth
- Sited school for future expansion

SKANSKA



RVES Classroom Wing Addition

- Received ESSER funding
- Expansion included four additional classrooms and two collaboration spaces, multipurpose room and support spaces
- 650 students
- Multipurpose room to be utilized as flex space for various uses including additional classroom or SPED



RVES New Addition (2023-2024)

- Received VDOE School Construction Assistance Grant
- Expansion includes four additional classrooms, two pullout spaces, and restrooms
- 750 students
- Temporarily utilize stage for additional cafeteria space and space within RMS for 5th grade
- Planning for additional parking and currently upgrading sewer system

SKANSKA



RVES New Addition

Construction Progress:

- Continued ICF block installation
- Poured ICF walls to 16' above finished floor; stripped and cleared forms/bracing
- Unloaded delivery of structural steel and joists
- Began laying interior CMU walls
- Began electrical rough-in



RVES New Addition

Budget & Procurement:

- Planning for furniture is in progress
- Low voltage cabling procurement in progress
- Procurement of phones, interactive boards and other classroom technology complete
- Project remains within budget





Progress Photos

SKANSKA





SKANSKA

